



ON-TRACK PLANT

ENGINEERING CONFORMANCE CERTIFICATE

This certificate is is	ssued in accordance with RIS-1	530-PLT Issue 6.	
NAME OF CERTIFICATION	ACCREDITATION CODE		
AEGIS Certification Set	rvices Ltd	AC	
Machine Class/Description	AJH Plant / Komatsu PW160-7 (Type 9B)		
Machine Owner	L&W Contractors Ltd		
Issue Date	27 th August 2021		
Expiry Date	27 th August 2028		
Machine Number: 99	709 940961-4		
First of Class	Yes		
Certificate Number of First o	f Class AC/0300/21		
• • • • •		o <i>m</i> : 101	
Authorised by:		Official Stamp	
		AEGIS	
Alastair W AEGIS PAB		Certification Services	

Reason for Issue and Scope of Work

Previous Certificate: New build to RIS-1530-PLT issue 6

This certificate: First approval to RIS-1530-PLT issue 6

Network Rail Asset Info. Copy

Page 1 of 4







Deviations Associated with this Certificate

Tracker Number	None
Description	None

Previous Certificate Number: New machine first approval

Approved User Documentation

ID No.	Title	lssue No.	Date
HMM0022	Komatsu PW160-7 Operation and Maintenance Manual	А	28/06/21

Machine Data

Gross Mass	25000 kg	Gauge	Plant
Software version	9.58	Work equipment gauge exceedance	5950 mm
Tailswing gauge exceedance	685 mm	Tailswing Height	1390 mm
Air service brake pressure	8.5 bar	Air park brake pressure	8.5 bar
Hydraulic service brake pressure	85 bar	Hydraulic park brake pressure	65 bar

Approved Values

Maximum number of people	2	Maximum non-service braked towed load	0 (zero) kg
Maximum towed load	80 000 kg	Maximum number of trailers	4
Main load lifting point SWL	10 000 kg	Quick Hitch SWL	13 000 kg
Auxiliary lifting point SWL	7 500kg		

Approved Track Conditions

	Travelling Mode	Working Mode	On/off-tracking
Maximum gradient	1:25	1:25	1:25
Maximum cant	150 mm	150 mm	150 mm
Minimum curve radius	50 m	50 m	

Certificate Number: AC/0300/21





Use in Electrified Areas

		Travelling Mode	Working Mode	On/off- tracking
Overhead Line	Live	Yes	Yes	Yes
Equipment	Isolated	Yes	Yes	Yes
3 rd / 4 th Rail	Live	No	No	No
3 ^{.4} / 4 Kuli	Isolated	Yes	Yes	Yes

Approved Maximum Speeds

	Travelling Mode	Working Mode
Plain Line	15 mph	5 mph
Switches and Crossings	5 mph	5 mph
Raised check and guard rails	5 mph	5 mph
Reverse	5 mph	5 mph
Towing	8 mph	5 mph

Limitations of Use

- 1. The machine is not permitted outside of a possession.
- 2. Exceeds plant gauge.
- 3. The machine exceeds the stated gauge in working mode, see Machine Data section of this ECC. The machine may be used with adjacent lines open to traffic only if a safe system of work to be adopted has taken account of gauge exceedance.
- 4. If adjacent lines are open to traffic, this machine shall be used only if a safe system of work has been adopted to take account of the extra gauge exceedance caused by attachments.
- 5. The machine may only operate with the access adjacent to a cess or a line closed to all train movements or the documented safe system of work must take account of adequate safe clearances to adjacent lines.
- 6. Not to be used ALO on LU.
- 7. The machine shall not be used on track conditions in excess of those given in the Approved Track Conditions section of this ECC.
- 8. The maximum number of people to be transported on the machine shall not exceed the value given in the Machine Data section of this ECC.
- 9. The maximum number of towed / propelled trailers shall not exceed the value given in the Machine Data section of this ECC.
- 10. The maximum towed / propelled load shall not exceed the value given in the Machine Data section of this ECC.
- 11. The machine shall not exceed any speeds given in the Approved Maximum Speeds section of this ECC.
- 12. The machine is to proceed at walking speed and ground staff control the movement in reverse until the superstructure can be slewed to face direction of travel.

Network Rail Asset Info. Copy

Certificate Number: AC/0300/21

Page 3 of 4





- 13. The machine is suitable for on/off-tracking, traveling and working under live OLE when used in conjunction with a safe system of work.
- 14. The machine shall not travel on live conductor rail lines.
- 15. The machine shall not work on live conductor rail lines.
- 16. The machine shall not be used predominantly in enclosed locations.
- 17. Where an attachment is known to have a significant adverse effect on stability the RCI shall always be in ''Lift Mode'' when using the attachment.
- 18. Lifts shall not exceed any SWL given in the approved values section of this ECC.

Supplementary Information

- 1. The machine's first approval was assessed against RIS-1530-PLT issue 6.
- 2. The machine is fitted with:
 - 5.15 m boom
 - 2.10 m dipper
- 3. The machine is approved for use with:
 - Miller Komatsu PC130 PL Coupler Quick Hitch
- 4. The machine is fitted with a High Performance Movement Limiting Device.
- 5. Duty chart reference: Komatsu PW160, H50254, 16-Aug-2021

Komatsu Serial Number	H50254
AJH Plant No	SK100357
Fleet Number	RRV134

Authorised by:

Alastair W R Roberts AEGIS PAB Signatory

Network Rail Asset Info. Copy

Certificate Number: AC/0300/21