



ON-TRACK PLANT

ENGINEERING CONFORMANCE CERTIFICATE

This certificate is issued in accordance with RIS-1530-PLT Issue 6.

NAME OF CERTIFICATION BODY

ACCREDITATION CODE

AEGIS Certification Services Ltd

AC

Machine Class/Description AJH Plant / Komatsu PW160-7

(Type 9B)

Machine Owner L&W Contractors Ltd

Issue Date 27th August 2021

Expiry Date 27th August 2028

Machine Number: 99709 940961-4

First of Class Yes

Certificate Number of First of Class AC/0300/21

Authorised by:

Alastair W R Roberts AEGIS PAB Signatory Official Stamp

AEGIS Certification Services

Reason for Issue and Scope of Work

<u>Previous Certificate:</u>

New build to RIS-1530-PLT issue 6

This certificate:

First approval to RIS-1530-PLT issue 6

Plant Asset Manager Copy

Page 1 of 4

Certificate Number: AC/0300/21





Deviations Associated with this Certificate

Tracker Number None **Description** None

Previous Certificate Number: New machine first approval

Approved User Documentation

ID No. Title Issue No. Date Komatsu PW160-7 Operation and 28/06/21

HMM0022 Α Maintenance Manual

Machine Data

Gross Mass	25000 kg	Gauge	Plant
Software version	9.58	Work equipment gauge exceedance	5950 mm
Tailswing gauge exceedance	685 mm	Tailswing Height	1390 mm
Air service brake pressure	8.5 bar	Air park brake pressure	8.5 bar
Hydraulic service brake pressure	85 bar	Hydraulic park brake pressure	65 bar

Approved Values

Maximum number of people	2	Maximum non-service braked towed load	0 (zero) kg
Maximum towed load	80 000 kg	Maximum number of trailers	4
Main load lifting point SWL	10 000 kg	Quick Hitch SWL	13 000 kg
Auxiliary lifting point SWL	7 500kg		

Approved Track Conditions

	Travelling Mode	Working Mode	On/off-tracking
Maximum gradient	1:25	1:25	1:25
Maximum cant	150 mm	150 mm	150 mm
Minimum curve radius	50 m	50 m	

Plant Asset Manager Copy

Certificate Number: AC/0300/21

Page 2 of 4





Use in Electrified Areas

		Travelling Mode	Working Mode	On/off- tracking
Overhead Line Equipment	Live	Yes	Yes	Yes
	Isolated	Yes	Yes	Yes
3 rd / 4 th Rail	Live	No	No	No
	Isolated	Yes	Yes	Yes

Approved Maximum Speeds

	Travelling Mode	Working Mode
Plain Line	15 mph	5 mph
Switches and Crossings	5 mph	5 mph
Raised check and guard rails	5 mph	5 mph
Reverse	5 mph	5 mph
Towing	8 mph	5 mph

Limitations of Use

- 1. The machine is not permitted outside of a possession.
- 2. Exceeds plant gauge.
- 3. The machine exceeds the stated gauge in working mode, see Machine Data section of this ECC. The machine may be used with adjacent lines open to traffic only if a safe system of work to be adopted has taken account of gauge exceedance.
- 4. If adjacent lines are open to traffic, this machine shall be used only if a safe system of work has been adopted to take account of the extra gauge exceedance caused by attachments.
- 5. The machine may only operate with the access adjacent to a cess or a line closed to all train movements or the documented safe system of work must take account of adequate safe clearances to adjacent lines.
- 6. Not to be used ALO on LU.
- 7. The machine shall not be used on track conditions in excess of those given in the Approved Track Conditions section of this ECC.
- 8. The maximum number of people to be transported on the machine shall not exceed the value given in the Machine Data section of this ECC.
- 9. The maximum number of towed / propelled trailers shall not exceed the value given in the Machine Data section of this ECC.
- 10. The maximum towed / propelled load shall not exceed the value given in the Machine Data section of this ECC.
- 11. The machine shall not exceed any speeds given in the Approved Maximum Speeds section of this ECC.
- 12. The machine is to proceed at walking speed and ground staff control the movement in reverse until the superstructure can be slewed to face direction of travel.

Plant Asset Manager Copy

Certificate Number: AC/0300/21





- 13. The machine is suitable for on/off-tracking, traveling and working under live OLE when used in conjunction with a safe system of work.
- 14. The machine shall not travel on live conductor rail lines.
- 15. The machine shall not work on live conductor rail lines.
- 16. The machine shall not be used predominantly in enclosed locations.
- 17. Where an attachment is known to have a significant adverse effect on stability the RCI shall always be in "Lift Mode" when using the attachment.
- 18. Lifts shall not exceed any SWL given in the approved values section of this ECC.

Supplementary Information

- 1. The machine's first approval was assessed against RIS-1530-PLT issue 6.
- 2. The machine is fitted with:
 - 5.15 m boom
 - 2.10 m dipper
- 3. The machine is approved for use with:
 - Miller Komatsu PC130 PL Coupler Quick Hitch
- 4. The machine is fitted with a High Performance Movement Limiting Device.
- 5. Duty chart reference: Komatsu PW160, H50254, 16-Aug-2021

Komatsu Serial Number	H50254
AJH Plant No	SK100357
Fleet Number	RRV134

Authorised by:		
	Alastair W R Roberts AEGIS PAB Signatory	

Certificate Number: AC/0300/21